

Date: 23 February 2023  
File ref.: CPB-1005-LET-0025



Worley Services Pty Ltd  
Craig Ramm  
Engineer Representative  
Level 1 93-95 William Street  
Perth WA 6000

Attention: Mr Craig Ramm

Dear Sir,

**CONTRACT NO. WR/C/CC/1005**  
**WESTERN RANGE PROJECT – MAIN INFRASTRUCTURE BULK EARTHWORKS**  
**Clause 9.2 Variation initiated by the Contractor,**  
**Clause 56.1 Delay Events**  
**RE: VAR-0017 and NOD-0017 Change in Accommodation Location**

The Contractor notifies the Engineer of the following:

- in accordance with clause 9.2 the Contractor reasonably believes that a Variation to the Works has occurred in the absence of a Direction by the Engineer;
- in accordance with clause 56.1, of a potential delay to the completion of Milestones and/or achievement of Practical completion

The Contractor makes reference to the following document:

- 21 February 2023 – Letter from Engineer 1005-0011 Change in Accommodation Location from 06 March to 08 March 2023

**DETAILS**

The Contractor refers to Letter 1005-0011 received 21 February whereby the Engineer advised the Contractor of the following:

- *“a change in accommodation location from Marandoo (Punurunha Village) to Jundunmunnah Village in Tom Price for some or all Contractor’s Personnel during the period from 06 March until 08 March 2023 inclusive”*

Additionally, the Contractor was requested to restrict all non-essential travel to site during the period 27 February to 27 March 2023.

**NOTICE OF VARIATION**

The Contractor believes this change constitutes a Variation under the Contract. The Contractor requests the Engineer to confirm this Direction in writing so that the Variation may be assessed under clause 9.1 of the Contract.

The Contractor advises there may be an impact to the Contract Price as a result of this change, including but not limited to:

- Pack up time for the Contractor's personnel to relocate between camps;
- Standby of plant during this period

The Contractor is unable to quantify the full impact of this change until 27 March 2023, however the Contractor provides the Engineer with an order of magnitude valuation of \$40,000.

#### **DELAY NOTICE**

The Contractor advises there may be a Delay as a result of this change, however, the Contractor is unable to determine the impact until after 27 March 2023.

#### **MITIGATION**

The Contractor shall liaise with the Engineer's on-site personnel to mitigate this Delay as best as practical, including identifying priority works which are not to be delayed during the period 06 March to 08 March 2023.

The Contractor reserves all its rights under the Contract and at law.

Yours sincerely

**CPB Contractors Pty Ltd**

A handwritten signature in blue ink, appearing to read 'Richard Walford', written over a light blue circular stamp.

**Richard Walford**  
**Contractor's Representative**