Date: 18 July 2023

File ref.: CPB-1005-LET-0205

Worley Services Pty Ltd

Craig Ramm

Engineer Representative Level 1, 93-95 William Street

Perth WA 6000

Attention: Mr Craig Ramm

Dear Sir,



Further to Contractor's correspondence **CPB-1005-LET-0194** please find attached a breakdown of the Variations valued in accordance with dayworks rates contained within Schedule A7 of the Contract.

Detailed below is the schedule of Variations that are included within this submission.

VAR-0016	Laydown 14/15 [as submitted CPB-1005-LET-0060]
VAR-0033	Changes to 4W Bypass + Traffic Control [as submitted CPB-1005-LET-0070]
VAR-0036	Works Required for 27W Landbridge Relocation + BSA04 Soil Movement
VAR-0037	Poor Condition of Camp Road [as submitted CPB-1005-LET-0065]
VAR-0044	CV702 Design Change
VAR-0052	LV17 Deviation for 27W Haulage
VAR-0053	HV01 Section 2 CH3900-4300 additional clearing [as submitted CPB-1005-LET-0146]
VAR-0056	HV02A Topsoil Double Handling
VAR-0057	Additional Welltech Tank In Lieu of TN3
VAR-0059	Path to PC & ROM
VAR-0061	Double handling topsoil at MS01 & Laydown 30
VAR-0069	TF702 – LV17 Interaction
VAR-0073	Traffic Control at 4W-Bypass (Extraction of Costs from VAR-0033 at Engineer's
	Request) [as submitted CPB-1005-LET-0112]

All breakdowns and supporting sheets are provided in the attached compressed file.


The submitted costs are for all dayworks commenced prior to the date when the Contractor was verbally advised by the Company's senior management that Dayworks were to cease (22/06/2023).

Please refer to notes and comments on the breakdown sheets of each individual Variation where costs are not yet finalised as works are or will be ongoing.

Please advise if any further information or clarification is required, the Contractor is available to discuss as required.

Yours sincerely

CPB Contractors Pty Ltd



Contractor's Representative

