

Date: 04 September 2023  
File ref.: CPB-1005-LET-0279



Worley Services Pty Ltd  
Craig Ramm  
Engineer Representative  
Level 1, 93-95 William Street  
Perth WA 6000

Attention: Mr Craig Ramm

Dear Sir,

**CONTRACT NO. WR/C/CC/1005**  
**WESTERN RANGE PROJECT – MAIN INFRASTRUCTURE BULK EARTHWORKS**  
**Clause 9.2(b) Statement of potential Variation; Clause 56.2 Delay Event Update**  
**RE: VAR-0111/NOD-0111: Interrupted Water Supply From PMP5**  
**Requirements – Variation Update**

In accordance with Clause 9.2(b) of the General Conditions of the Contract and further to initial notice provided to the Engineer, the Contractor hereby submits a statement to the Engineer:

1. setting out the reasons why the Contractor believes that there is a Variation; and
2. advising of its opinion of the impact of the claimed Variation on the Contract Price and the Completion Date (if any).

The Contractor refers to the following documents and correspondence:

1. Letter reference CPB-1005-LET-0236, from the Contractor titled “Interrupted Water Supply from PMP5” dated 7 August 2023.

**1. DETAILS**

As captured within the initial notice provided to the Engineer on 7 August 2023 (refer *Letter CPB-1005-LET-0236*) the Contractor faced major water supply issue from 30 July 2023 to 1 August 2023 for PMP 5 and as per Scope of Work (refer WR-SOW-Y-0003) sub-section 2.3 notes that “*Construction water can be accessed and sourced from the Company bores and tie-in points nominated as follow: ... f) tie-in point to exiting Company water pipe located between the PMP5 and OLC CV702 with maximum pumping rate of 60 L/s.*” the Engineer failed to supply sufficient water pressure to the Contractor to carry out construction activities.

Having confirmation of all details, the Contractor hereby provides the impact to the Contract as below.

**2. IMPACT OF CLAIMED VARIATION ON CONTRACT PRICE**

In its opinion the Contractor considers the impact of the claimed Variation on the Contractor Price will be approximately \$149,285

These costs are due to no water supply on 30 July 2023, Intermittent water supply on 31 July 2023 and again no water supply on 1 August 2023. This has impacted major Construction activities including but not limited to excavation, conditioning, load, haul, and placement.

In accordance with Clause 9.2 the Contractor requests the Engineer to assess the Variation and issue a Variation document.

### **3. IMPACT OF VARIATION ON COMPLETION DATES**

The Contractor anticipates that this additional work will have an impact of 2 days and still under investigation for any milestone delay to its related activities and will submit an extension of time claim accordingly.

The Contractor reserves all its rights under the Contract and at law.

Yours sincerely

**CPB Contractors Pty Ltd**



**Richard Walford**

**Contractor's Representative**