

Date: 26 April 2023
File ref.: CPB-1005-LET-0060



Worley Services Pty Ltd
Craig Ramm
Engineer Representative
Level 1, 93-95 William Street
Perth WA 6000

Attention: Mr Craig Ramm

Dear Sir,

CONTRACT NO. WR/C/CC/1005
WESTERN RANGE PROJECT – MAIN INFRASTRUCTURE BULK EARTHWORKS
Clause 9.2 Variations initiated by the Contractor
RE: VAR-0016/NOD-0016: Site Facilities and Access to Laydown 14/15 – Variation Impact to Contract

Further to previous notice provided by the Contractor outlining the additional works associated with the Laydown 14 re-grading, the hereby notifies the Engineer:

1. the Works associated with the Variation are complete;
2. of the final impact to the Contract Price for the Works associated with this Variation; and
3. the Delay Event has ceased, and the Contractor will prepare an extension of time Claim (with reference to Clause 56.2(c)).

As part of this notification the Contractor refers to the following documents:

1. Letter reference CPB-1005-LET-0019 from the Contractor, titled “VAR-0016 and NOD-0016 Site Facilities and Access to Laydown 14/15”, issued 22 February 2023.
2. Dayworks Dockets issued to the Engineer, over period 18 February to 1 April 2023.

1. DETAILS

On 22 February 2023 the Contractor notified the Engineer of a potential Variation in relation to the additional works required for Laydown 14/15, noting the area was not handed over in the condition ready for the Contractor and included a statement of an order of magnitude of \$120,000 impact to the Contract Price (refer **Attachment 1**, Letter *CPB-1005-LET-0019*).

2. IMPACT OF VARIATION ON CONTRACT PRICE

As the Works have been completed, the Contractor notes the total impact of the Variation on the Contract Price is **\$96,757.35**. The financial breakdown of these costs has been included in **Attachment 2** (*Financial Breakdown of Costs*) for reference of the Engineer. The costs are the sum of the plant and labour on provided dayworks dockets applied with Contract rates applied as appropriate (refer **Attachment 3** *Dayworks Dockets*).

The Contractor acknowledges no Variation Direction has been received to date, however requests that the Engineer issues a determination confirming the Variation and values the Variation in accordance with Clause 9.3 of the Contract and in consideration of **Attachment 2**.

3. DELAY IMPACT

The Contractor advises this Delay Event has now ceased as of 1 April 2023. The Contractor is currently preparing an extension of time Claim in accordance with 56.2(c)(ii).

The Contractor reserves all its rights under the Contract and at law.

Yours sincerely

CPB Contractors Pty Ltd



Richard Walford

Contractor's Representative

- Attachment 1 – Letter CPB-1005-LET-0019 from the Contractor, titled “VAR-0016 and NOD-0016 Site Facilities and Access to Laydown 14/15”, issued 22 February 2023 via Aconex reference CPB Con-PRCO-000008.
- Attachment 2 – Financial Breakdown of Costs, dated 20 April 2023.
- Attachment 3 – Daywork Sheets, as issued to the Engineer dated from 18 February 2023 to 1 April 2023.