

Date: 7 August 2023
File ref.: CPB-1005-LET-0240



Worley Services Pty Ltd
Craig Ramm
Engineer Representative
Level 1, 93-95 William Street
Perth WA 6000

Attention: Mr Craig Ramm

Dear Sir,

CONTRACT NO. WR/C/CC/1005
WESTERN RANGE PROJECT – MAIN INFRASTRUCTURE BULK EARTHWORKS
Clause 56.2(a) Notice of anticipated delay
RE: VAR-0115/NOD-0115: Suspended Access to Site by Engineer following Rain (03/08/2023)

In accordance with the General Conditions of the Contract, with reference to Clause 56.2, the Contractor notifies the Engineer that it is of the opinion a potential delay to the Completion of the Works and/or Milestones has occurred.

The Contractor refers to the following correspondence:

1. Text message correspondence received from the Engineer's Personnel, received by the Contractor's Supervisors 3 August 2023.

On the evening of the 2 August 2023 and morning of 3 August 2023 the Site (including the Contractor's access road to Site (LV17)) experienced heavy rain. Subsequently the Contractor was unable to mobilise its Personnel on the 3 August 2023 due to the condition of access road LV17.

In the late afternoon the Engineer's personnel notified the Contractor's Supervisors via text message that project roads would be closed until further notice (refer Figure 1 below). This resulted in the Contractor's works being suspended for night shift (03/08/2023) and a late shift start the following morning (04/08/2023).

Road closures
03/08/2023 17:00hrs
Please be advised that all
project roads shall be
closed until further
notice.
Roads will be reassessed
at first light 04/08/2023,
vehicles are to remain in
the village carpark.

Worley Management

Figure 1: Text Message from Engineer's Personnel

Accordingly, the Contractor advises there has been a Delay Event with reference to Clause 56.1(e) with potential delay to the Completion of the Works and/or Milestones. The Contractor anticipates that there has been 2 days delay to the Contractor's Works and Completion Dates as a result of this delay.

An extension of time claim will be prepared and submitted accordingly.

The Contractor reserves all its rights under the Contract and at law.

Yours sincerely

CPB Contractors Pty Ltd



Richard Walford
Contractor's Representative